

# AG BSVII 2024 Q1 MONITORING DASHBOARD

April 9, 2024

PROJECT COST EST.

\$12.75B

REVENUE SERVICE DATE

MAY 2037

FTA NSEE


APPLICATION SUBMITTED

PROJECT PHASE

DESIGN

AG AREAS OF REVIEW - Professional Services Analysis. See pg.4 for a full listing of actionable requests.

**Fig.1: PROFESSIONAL SERVICES SCC 80.0-80.08 BUDGET TO ACTUALS (1/24/24)**



**Fig. 2: PROFESSIONAL SERVICES SCC 80.00-80.08 BUDGET TO ACTUAL COSTS INCURRED**

| SCC           | Program             | VTA Approved Budget  | Contract Commitment  | Cost Incurred LTD  | % VTA Budget | % Prog Estimate |
|---------------|---------------------|----------------------|----------------------|--------------------|--------------|-----------------|
| 80.01         | Project Development | 240,691,998          | 223,904,360          | 219,098,726        | 98%          | 91%             |
| 80.02         | Engineering         | 502,371,001          | 305,998,758          | 198,649,734        | 51%          | 40%             |
| 80.03         | PM & Design Const   | 1,213,853,999        | 569,153,763          | 236,543,661        | 42%          | 19%             |
| 80.04         | CA&M                | 233,212,000          | 136,584,786          | 718                | 0%           | 0%              |
| 80.05         | Liability Ins       | 425,745,000          | 52,690,019           | 22,425,804         | 43%          | 5%              |
| 80.06         | Lic & Permits       | 74,966,000           | 33,545,114           | 7,465,846          | 22%          | 10%             |
| 80.07         | Surveys & Testing   | 25,539,000           | 7,129,981            | -                  | 0%           | 0%              |
| 80.08         | Startup             | 63,029,000           | -                    | -                  | -            | 0%              |
| <b>TOTALS</b> |                     | <b>2,779,407,998</b> | <b>1,412,794,531</b> | <b>684,184,489</b> | <b>48%</b>   | <b>26%</b>      |

In response to Member concerns about increases in Professional Services, we provide Figure 1 and 2 for an overview of Standard Cost Codes (SCC) budget to actuals. The increase in Professional Services, as shown in Figure 3, is not attributed with a specific contract, rather the line item, "estimate holder" which comprises an additional amount of 64% of the total budget estimate. This is in addition to the allocated contingency of \$102M.

Fig. 3: Professional Services SCC Breakdown and Allocated Contingency

| Professional Services | Professional Services      | Revised NS Budget    | Estimate Holder        | Estimate   | Active Budget      | Allocated Contingency |
|-----------------------|----------------------------|----------------------|------------------------|------------|--------------------|-----------------------|
| 80.01                 | Project Development        | 240,691,998          | (23,531,860)           | 10%        | 217,160,138        | -                     |
| 80.02                 | Engineering                | 502,371,001          | (179,119,243)          | 36%        | 323,251,758        | (17,253,000)          |
| 80.03                 | PM & Design Const          | 1,213,853,999        | (840,729,103)          | 69%        | 373,124,896        | (46,797,500)          |
| 80.04                 | CA & Mgmt                  | 233,212,000          | (219,043,034)          | 94%        | 14,168,966         | (11,105,000)          |
| 80.05                 | Prof Liability & Other Ins | 425,745,000          | (373,295,096)          | 88%        | 52,449,904         | (19,444,000)          |
| 80.06                 | Legal - Permits/Fees       | 74,966,000           | (59,577,780)           | 79%        | 15,388,220         | (3,278,000)           |
| 80.07                 | Surveys/Testing            | 25,539,000           | (24,323,000)           | 95%        | 1,216,000          | (1,216,000)           |
| 80.08                 | Startup                    | 63,029,000           | (60,028,000)           | 95%        | 3,001,000          | (3,001,000)           |
|                       | <b>Total</b>               | <b>2,779,407,998</b> | <b>(1,779,647,116)</b> | <b>64%</b> | <b>999,760,882</b> | <b>(102,094,500)</b>  |

Fig. 4: Major Contract Commitments and Costs Incurred



Depicted in Figure 4, contract expenditures by contractor show amounts expended compared to the contract value. In SCC 80.02 Engineering, KST has expended \$172.5M of the \$236.5M contract, or 79 percent. Similarly, in 80.03, HNTB has expended \$140.9M, or 75 percent, of their \$186.9M contract. Hill Int. has expended 92 percent of their contract.

Fig. 5: Past Meeting (3/14/2024) Action Items Requested by Committee Members

| No. | Action   |
|-----|--|
| 1   | Development of a visual data “placemat” in the form of charts and graphs that display project expenditures and revenues that would be understandable to the general public   |
| 2   | More detailed information on professional services by cost categories  |
| 3   | Schedule of project contingencies from the \$9.3 billion project cost estimate to the current estimate of \$12.7 billion   |
| 4   | CFO to discuss strategies related to financing costs for the project   |
| 5   | Review of dual bore vs single bore tunnel costs and impacts  |
| 6   | Explanation of progressive design build contracting method and risk sharing with the contractor  |
| 7   | Presentation of dynamic organizational chart with contractors and scope of work to full board  |
| 8   | Listing of all contracts with the name of the contractor/vendor, a clear description of the scope of services being provided, the total contract amount, actual expenditures paid to-date, and remaining contract amount available |
| 9   | Increased transparency of CVs and resumes upon the hiring of new contractors and key VTA personnel on the project  |
| 10  | Create a dynamic organizational chart that explains who is doing what, and the scope of work they are performing relative to the rest of the project   |
| 11  | Presentation of information on the maximum depth of utilities along the tunnel path, and the sizing of the tunnel boring machine Launch Box  |